

ILD PROJECT

Greens

Tower-2A

S.No	Activities	Current Status as on 26-04-2017	Start Date	Completion date
1	Toilets Dado Tiles	80%	Started	18-06-17
2	Toilets Floor Tiles	80%	Started	18-06-17
3	Kitchen Counter	50%	15-05-17	10-08-17
4	Vitrified flooring in Bedroom	40%	Started	18-06-17
5	Aluminum Window frame	25%	27-04-17	05-07-17
6	Aluminum Window Shutters	0%	05-07-17	05-08-17
7	Wooden Door Shutter fixing in flats - Main Door	0%	18-07-17	05-10-17
8	Internal Painting 1st Coat- Flats	0%	15-10-17	17-01-18
9	External Primer coat / Putty	0%	03-05-17	15-08-17
10	External Paint	0%	15-08-17	30-10-17
11	Lift	0%	01-08-17	15-12-17
12	Internal Flat Wiring	0%	06-10-17	06-01-18
13	Basement Flooring	0%	15-05-17	15-10-17
14	Expansion Joint Work	0%	01-06-17	25.08.17
15	Basement Ventilation Work	0%	01-09-17	25.03.18
15	Basement Electrical Work	0%	01-08-17	25.03.18
16	External Development Work -Civil	0%	16-09-17	15.02.18
17	External Development Work- Elect. Light	0%	25.01.18	25.03.18
Tower Completion date			31-03-2018	

Tower-2B

S.No	Activities	Current Status as on 26-04-2017	Start Date	Completion date
1	Waterproofing In Toilets	20%	15-05-17	18-08-17
2	Balcony Railing	60%	15-06-17	15-08-17
3	Staircase Railing	0%	15-06-17	15-08-17
4	External Plaster	60%	03-05-17	25-08-17
5	Waterproofing of attach covered Terrace	0%	15-07-17	15-09-17
6	Waterproofing of Terrace	0%	15-07-17	15-09-17
7	Aluminum Window frame	0%	25-05-17	05-08-17
8	Aluminum Window Shutters	0%	05-08-17	05-09-17
9	Wooden Door Shutter fixing in flats - Main Door	0%	18-07-17	05-10-17
10	Common Area Painting	0%	15-10-17	17-01-18
11	External Primer coat / Putty	0%	15-08-17	15-10-17
12	External Paint	0%	15-10-17	30-01-17
13	Basement Flooring	0%	15-05-17	15-10-17
14	Expansion Joint Work	0%	01-06-17	25.08.17
15	Basement Ventilation Work	0%	01-09-17	25.03.18
15	Basement Electrical Work	0%	01-08-17	25.03.18
16	External Development Work -Civil	0%	16-09-17	15.02.18
17	External Development Work- Elect. Light	0%	25.01.18	25.03.18
Tower Completion date			31-03-2018	

Tower-2C

S.No	Activities	Current Status as on 26-04-2017	Start Date	Completion date
1	Waterproofing In Toilets	20%	15-05-17	30-09-17
2	Balcony Railing	30%	15-06-17	15-08-17
3	Staircase Railing	0%	15-07-17	15-09-17
4	External Plaster	30%	01-06-17	15-10-17
5	Waterproofing of attach covered Terrace	0%	15-08-17	15-10-17
6	Waterproofing of Terrace	0%	15-09-17	15-11-17
7	Aluminum Window frame	0%	25-06-17	25-08-17
8	Aluminum Window Shutters	0%	25-08-17	25-10-17
9	Wooden Door Shutter fixing in flats - Main Door	0%	18-08-17	05-11-17
10	Common Area Painting	0%	30-10-17	17-02-18
11	External Primer coat / Putty	0%	15-08-17	15-10-17
12	Lift	0%	15-09-17	30-03-17
13	External Paint	0%	15-10-17	30-01-17
14	Basement Flooring	0%	15-05-17	15-10-17
15	Expansion Joint Work	0%	01-06-17	25.08.17
15	Basement Ventilation Work	0%	01-09-17	25.03.18
16	Basement Electrical Work	0%	01-08-17	25.03.18
17	External Development Work -Civil	0%	16-09-17	15.02.18
18	External Development Work- Elect. Light	0%	25.01.18	25.03.18
Tower Completion date		31-03-2018		

Tower-6

S.No	Activities	Current Status as on 26-04-2017	Start Date	Completion date
1	Waterproofing & Sunken Filling In Toilets	15%	Started	30-07-17
2	Toilets Dado Tile	20%	Started	17-08-17
3	Toilets Floor Tile	0%	31-05-17	15-09-17
4	Kitchen Counter	0%	01-06-17	15-09-17
5	Vitrified Tile Flooring	0%	20-06-17	15-10-17
6	External Plaster	0%	15-06-17	15-08-17
7	Aluminum Window frame	0%	01-06-17	25-07-17
8	Aluminum Window Shutters	0%	25-07-17	25-09-17
9	Wooden Door Shutter fixing in flats - Main Door	0%	10-08-17	05-10-17
10	Common Area Painting	0%	30-09-17	17-11-17
11	External Primer coat / Putty	0%	01-06-17	30-08-17
12	Lift	0%	16-08-17	30-12-17
13	External Paint	0%	15-10-17	15-12-17
14	Basement Flooring	0%	15-05-17	15-06-17
15	Expansion Joint Work	0%	01-06-17	25.09.17
15	Basement Ventilation Work	0%	01-06-17	25.08.17
16	Basement Electrical Work	0%	01-06-17	25.08.17
17	External Development Work -Civil	0%	16-08-17	15.11.17
18	External Development Work- Elect. Light	0%	01-09-18	25.11.17
Tower Completion date			31-12-2017	

Tower-7

S.No	Activities	Current Status as on 26-04-2017	Start Date	Completion date
1	Waterproofing & Sunken Filling In Toilets	15%	Started	30-07-17
2	Toilets Dado Tile	15%	Started	24-08-17
3	Toilets Floor Tile	0%	15-05-17	25-08-17
4	Kitchen Counter	0%	01-07-17	30-09-17
5	Vitrified Tile Flooring	0%	01-06-17	15-10-17
6	External Plaster	0%	15-06-17	15-08-17
7	Aluminum Window frame	0%	01-06-17	25-07-17
8	Aluminum Window Shutters	0%	25-07-17	25-09-17
9	Wooden Door Shutter fixing in flats - Main Door	0%	10-08-17	05-10-17
10	Common Area Painting	0%	30-09-17	17-11-17
11	External Primer coat / Putty	0%	01-06-17	30-08-17
12	Lift	0%	10-08-17	30-12-17
13	External Paint	0%	15-10-17	15-12-17
14	Basement Flooring	0%	15-05-17	15-06-17
15	Expansion Joint Work	0%	01-06-17	25.09.17
15	Basement Ventilation Work	0%	01-06-17	25.08.17
16	Basement Electrical Work	0%	01-06-17	25.08.17
17	External Development Work -Civil	0%	16-08-17	15.11.17
18	External Development Work- Elect. Light	0%	01-09-17	25.11.17
Tower Completion date			31-12-2017	



OFFICE ADDRESS: 9th Floor, ILD Trade Centre, Sector-47, Sohna Road, Gurgaon - 122018

T. +91-124 493 5100-143, E. ild@ild.co.in, W.www.ild.co.in, VOIP No. 14.141.108.99

Follow us on     

INTERNATIONAL LAND DEVELOPERS